HOOKSETT WASTEWATER TREATMENT FACILITY

DATE RECEIVED 4-16-24

INITIAL COMME

Hooksett Sewer Commission April 2, 2024 Meeting Minutes

This meeting was called to order at 1:00pm. Present were Chairman Sidney Baines, Commissioner Richard Bairam, Commissioner Robert Duhaime, Superintendent Ken Conaty and Assistant Superintendent John Clark.

Approve and sign manifest

Sign the quarter 2 2024 billing warrant

Approve meeting minutes: Commissioner Richard Bairam made motion to approve the workshop and regular meeting minutes from March 19, 2024. Commissioner Robert Duhaime seconded. All in favor, the motion was carried unanimously.

Read Correspondence

Financial Report: None

Scheduled Appointments: None

Superintendent Conaty's Report:

Plant:

- Plant numbers are goof right now, TSS 16.8 and BOD 9.2
- pH is riding around 6.65 since PAC and mag adjustment
- pumping to the river has been occurring since Thursday last week

<u>Solar:</u>

Production continues to look good

Phase 3A Plant Upgrades:

Delayed release of held funds

Force Main Replacement/Martin's Ferry pump station:

- 7 easements are needed. Superintendent Conaty has started with the following
- Met with Eversource (1) at Eversource's attorney's office
- Met with Town Administrator about town easements (2) One small change is to be made by Underwood.
- Met with SNHU (2) at SNHU attorney's office

- Scheduling meetings with Old Castle (1)
- A letter was sent to McClellan (1)

Dewatering project:

- Pre-Con meeting was today at 12:00pm. The meeting agenda is attached. The meeting commenced at 12:35pm (attachment 1).
- Sludge containers will be delivered in April

Asset Management:

- Entering new equipment
- · Document scanner is up and running

TIF Project:

- Tri-Town pump station is under construction
- · Walls are completed
- Plaque installed
- Roof planks installed last week
- Discussions with Tri-Town on connection point and process
- Several residents have inquired which is a good thing

Other:

- Lamontagne project at 7 Martin's Ferry is still under construction
- 18 individual units at Park Place are now being sold and not rented
- Marmon project is complete
- Merrimack pump station equipment will be in, in May
- Golden gate pumps arrived in February
- Superintendent Conaty met with Eversource on usage. Still waiting for all recommendations
- Energy audit 2 walk around is complete
- Looking into replacing sludge blowers
- Tours for the Derryfield School are scheduled for April 17th and 18th
- EII is was on site last week doing SCADA adjustments
- Superintendent Conaty possibly will be attending a NEWEA meeting in Worcester tomorrow

Old Business:

- TIF updates are the third Tuesday of the month
- NH Retirement. An anonymous survey was taken by employees. The majority vote was to keep
 the retirement as is. The Sewer Commission would like to revisit this subject next year and every
 four years aligning with Presidential elections.

New Business:

Next Sewer Commission meeting is April 16, 2024

Non-public session: None

Public Input: None

Adjournment: Commissioner Richard Bairam made motion to adjourn at 1:32pm. Commissioner Robert Duhaime seconded. All in favor, the motion was carried unanimously.

Respectfully Submitted,

Kim Wheeler Billing Clerk Richard Bairam (Clerk)

Hooksett Sewer Commission, Hooksett, NH Solids Handling Upgrade

Pre-Construction Meeting Agenda Tuesday, April 2, 2024 12:00 p.m. @ Hooksett Sewer Commission Office

Present at the meeting:

Name	<u>Position</u>	Representing	
Sid Baines	Chairman	Hooksett Sewer Commission	
Richard Bairam	Commissioner	Hooksett Sewer Commission	
Robert Duhaime	Commissioner	Hooksett Sewer Commission	
Ken Conaty	Superintendent Hooksett Sewer Commi		
John Clark	Chief Operator Hooksett Sewer Commission		
David Mercier	Vice President	Underwood Engineers	
Ross Baker	Project Engineer	Underwood Engineers	
Daniel Jacobson	Project Engineer	Underwood Engineers	
Paul Blandford	President	PRB Construction	
Dave Nelson	Foreman	PRB Construction	
Terry Gruvman	Project Support	PRB Construction	
Shannon Larocque	Construction Mgmt. NHDES		
David Cloutier	Grants Management	Grants Management NHDES	

Submittal of Executed Bonds and Insurance Certificates:

Underwood has reviewed and approved the Contractors bonds and insurances submitted previously.

Execution of Contract:

- PRB Construction and HSC to sign contracts.
- Project time commences Friday, April 12, 2024.
- Substantial Completion of work November 12, 2025 (580 days).
- Final Completion of work December 13, 2025 (611 days)
- Executed Contract Documents will be distributed as follows:
- HSC 1, Contractor 1, Underwood 1, NHDES Electronic

Designation of Responsible Personnel and Emergency Contacts to be submitted ASAP:

Name, address, telephone, fax, e-mail & cell phone (see attached "Draft" contacts). PRB Construction Safety Officer for project is: PAUL. PRB Construction Superintendent is Paul Blandford. Underwood Resident Project Representative (RPR) is .

Contractor's Submittals:

- a. Subcontractors
 - Concrete.

- Concrete Testing.
- Site work.
- Mechanical piping, valves and equipment.
- Electrical. RICHARDS
- · HVAC:
- Instrumentation. ((HAR OS W)
- b. Preconstruction photos / video. /
- c. Construction schedule.

i.

- d. Treatment Process Maintenance Plan.
- e. CWSRF/ARPA Project Sign.
- f. Schedule of Values/Blank Application for Payment.
- g. Testing Procedures. Contractor is responsible for scheduling and paying for / concrete testing. PRB Construction shall identify testing subcontractor as above.
- h. Shop Drawing process electronic. If an item is installed without an approved shop drawing, \$0 will be paid for that work until the shop drawing is approved.
- i. Punchlist will be generated by Underwood at Substantial Completion.

5. Description of Procedures:

- Submittals, etc. to go to Ross Baker.
- Field decisions to be initially discussed with Underwood RPR, then to Ross Baker.
- Applications for payment submitted to Ross Baker (Once Underwood RPR has reviewed and agreed with Contractor Superintendent).
- Change Orders/Proposal Requests preliminary discussions with Underwood RPR, followed by formal written submission to Ross Baker.
- Underwood RPR daily reports to be signed by PRB Construction Superintendent daily.

6. Scheduling and Critical Work Sequencing:

- Contractor shall co-ordinate with HSC staff around any chemical deliveries or sludge hauling.
- Work hours 6:00 a.m. to 3:00 p.m. per Item 6 in Spec 01000 Prosecution of Work.
- Weekend or Holiday work not allowed per Item 6 in Spec 01000 Prosecution of / Work.
- Unusual hours requested in writing ahead of time with HSC and Underwood.

7. Coordination & Scheduling with other Contracts and/or work:

- N/A

8. Use of Premises by OWNER and CONTRACTOR:

- Contractor shall use the areas within the Treatment Facility boundaries as agreed / with the HSC for storage of materials and work areas.
- Contractor shall ensure all construction areas are kept clean and tidy for the duration
 of construction.

9. Construction Facilities and Controls provided by CONTRACTOR:

The Contractor shall provide their own sanitary facilities per Item 8 in Spec 01000 Prosecution of Work. Refer to Spec 01510.

10. Construction Facilities and Controls to be provided by OWNER:

Desk space for UE RPR.

11. Federal Requirements:

- Davis-Bacon Wage Rates

Weekly certified payroll forms from Contractor and all Sub-Contractors shall be submitted with applications for payment.

Worker is classified on payroll based on the work done on site.

- Disadvantage Business Enterprises

Progress Report of DBE Utilization Form submitted with applications for payment.

- American Iron & Steel

AIS certification of compliance by Owner & Contractor submitted with applications for payment.

12. Requirements of Various Agencies:

- N/A.

13. Rights-of-way and Easements:

- All work is within Town-owned property.

14. Winter Maintenance:

- Staging areas to be Contractor's responsibility.

- Contractor shall keep all driveways and walkways clear for plowing.

15. Security and Housekeeping Procedures:

Staging Areas within the Treatment Facility boundaries or as agreed with the Owner per Item 7 in Spec 01000 Prosecution of Work.

16. Payments to CONTRACTOR:

Once per month.

- Pay requisition closing date shall be the end of the month.

17. Procedures for maintaining Record Documents:

- Document any changes from executed plans.
- Red-lines are to be kept by PRB in coordination with the Underwood RPR review to occur daily between the Contractor and Underwood RPR.

18. Meeting Schedule

- Meetings will be held monthly (as a minimum) and shall be held on TBD.
- NHDES will attend all monthly meetings and site walkthroughs.

19. Other:

- Contractor shall provide and/or obtain approval of the following submittals prior to construction start:
 - Pre-construction photographs / videos (Spec 01381).
 - Project Sign (Spec 01580).
 - Construction Schedule (Spec 01310).
 - Schedule of Values (Spec 01370).
 - Treatment Process Maintenance Plan (Spec 01041).

Hooksett, NH Hooksett Sewer Commission Solids Handling Upgrade Construction Phase Contacts List April 2024

Name	Voice	E-Mail	Address
Ken Conaty	(603) 485-4112	ken.hooksettwastewater@gmail.com	Hooksett Sewer Commission
Superintendent	Cell:		1 Egawes Drive
	(603) 660-8674		Hooksett, NH 03016
John Clark	(603) 485-4112	john.hooksettwastewater@gmail.com	Hooksett Sewer Commission
Chief Operator	Cell:		1 Egawes Drive
	(603) 491-7220		Hooksett, NH 03016
David Mercier	(603) 230-9898	dmercier@underwoodengineers.com	Underwood Engineers, Inc.
Vice President	Cell:		99 North State Street
	(603) 203-9277		Concord, NH 03301
Daniel Jacobson	(603) 230-9898	djacobson@underwoodengineers.com	Underwood Engineers, Inc.
Project Engineer	Cell:		99 North State Street
	(603) 809-2517		Concord, NH 03301
Ross Baker	(603) 230-9898	rbaker@underwoodengineers.com	Underwood Engineers, Inc.
Project Engineer	Cell:		99 North State Street
	(603) 944-1264		Concord, NH 03301
TBD	(603) 230-9898		Underwood Engineers, Inc.
Resident Project	Cell:		99 North State Street
Representative			Concord, NH 03301
Paul Blandford	(603) 528-7703	paul@prbconstructioninc.com	PRB Construction, Inc
Project Manager	Cell:		25 Country Club Road #706
	(603) 387-4602		Gilford, NH 03249
Terry Gruvman	(603) 528-7703	terry@prbconstructioninc.com	PRB Construction, Inc
Project Support	Cell:		25 Country Club Road #706
	(603) 513-3339		Gilford, NH 03249
Dave Nelson	(603) 528-7703	david@prbconstructioninc.com	PRB Construction, Inc
Foreman	Cell:		25 Country Club Road #706
	(603) 707-8503		Gilford, NH 03249
Shannon Larocque	(603) 271-7007	shannon.larocque@des.nh.gov	NHDES Wastewater Eng. Bureau
Const. Management	Cell:		29 Hazen Drive
	(603) 848-8157	<u> </u>	Concord, New Hampshire 03301
David Cloutier	(603) 271-0626	David.Cloutier@des.nh.gov	NHDES Wastewater Eng. Bureau
CWSRF Program	Cell:		29 Hazen Drive
Specialist	(603) 419-0380		Concord, New Hampshire 03301
Krista Larsen	(603) 271-7007	krista.p.larsen@des.nh.gov	NHDES Wastewater Eng. Bureau
Const. Management	1		29 Hazen Drive
			Concord, New Hampshire 03301
Hooksett, NH	(603) 624-1560	ibouchard@hooksettpolice.org	Hooksett Police Department
POLICE	Non-emergency	(Janet Bouchard, Chief of Police)	15 Legends Drive
			Hooksett, NH 03016
Hooksett, NH	(603) 623-7272	scolburn@hooksettfire.org	Hooksett Police Department
FIRE	Non-emergency	(Steve Colburn, Fire Chief)	15 Legends Drive
			Hooksett, NH 03016
Manchester, NH	(603) 669-5300		Elliot Hospital
HOSPITAL	Non-emergency	***************************************	1 Elliot Way
		***************************************	Manchester, NH 03103